

PROJECT:

Planning, Design & Construction Campus Facilities 117 General Services Building Columbia, MO 65211-3200

PHONE (573) 882-1133 FAX (573) 882-1175 Date:

Domestic Water Booster Pump Test Procedure

Project:	
Date:	
Pump Tag:	
Building:	
Location:	


First Test Date	Re-Test Date	Reason for Re-Test	Seasonal Test Required

Conditions of Testing

	Ambient Conditions					
DB WB RH						
Bar Press	N	Wind Speed		Wind Dir		

Occupancy Schedule									
M-F	Saturday	Sunday	Holiday						
	Setpoints		Design	Actual					
Temperature Se	nsor								
Static Pressure	Sensor								

Describe Overrides / Status and Operating Condition of Equipment:							





PROJECT:

Planning, Design & Construction Campus Facilities 117 General Services Building Columbia, MO 65211-3200

PHONE (573) 882-1133 FAX (573) 882-1175 Date:

Test Participants


Manufacturers:	
Contractors:	
Building Owner / Representatives:	
Commissioning Specialists:	

Test Instruments

Instrumentation						
Manufacturer/Model Serial Number Range Accuracy/Resolution Last Calibration D						

Approvals. This filled-out test procedure has been reviewed. Its completion is approved with the exceptions noted below.

Mechanical Contractor	Date	Controls Contractor	Date
Electrical Contractor	Date	Sheet Metal Contractor	Date
TAB Contractor	Date	General Contractor	Date
Commissioning Authority	Date	Owner's Representative	Date



PROJECT:

Planning, Design & Construction Campus Facilities 117 General Services Building Columbia, MO 65211-3200

PHONE (573) 882-1133 FAX (573) 882-1175 Date:

System Description Domestic Water Booster Pump Sequence of Operation:

(Insert Sequence of Operation here)

Sensor Calibration Verification


Check the sensors listed below for calibration and adequate location. All field-installed sensors and gages, and all actuators (dampers and valves) on this piece of equipment shall be calibrated in accordance with Specification Section 01810. All test instruments shall have had a certified calibration within the last 12 months: **Y/N_____**. Sensors installed *in* the unit at the factory with calibration certification provided need not be field calibrated.

Sensor	Location OK	1 st Gage or BAS Value	Instrument Measured Value	<i>Final</i> Gage or BAS Value	Pass Y / N

Device Calibration Verification

All field-installed sensors and gages, and all actuators (dampers and valves) on this piece of equipment shall be calibrated in accordance with Specification Section 01810. All test instruments shall have had a certified calibration within the last 12 months: **Y/N_____**. Devices installed *in* the unit at the factory with calibration certification provided need not be field calibrated.

Device or Actuator Tag & Location	Procedure / State	1 st BAS Value	Site Observation	<i>Final</i> BAS Value	Pass Y / N



PROJECT:

Planning, Design & Construction Campus Facilities 117 General Services Building Columbia, MO 65211-3200

PHONE (573) 882-1133 FAX (573) 882-1175 Date:

Load Verification Testing

Load Parameter	Design	Actual	Comments
GPM			
Pressure			
RPM			
Voltage			
Amperage			

Functional Testing Record General

	Function / Mode	Test Method: Manual, Automatic, Either or Both	Require d Seasona I Test Y or N
1.	Test each sequence in the sequence of operations, and other significant modes and sequences not mentioned; including startup, shutdown, unoccupied & manual modes and power failure. Test functionality of this piece of equipment or system in all control strategies or interlocks that it is associated with.	Manual	
2.	Verify schedules and setpoints to be reasonable and appropriate	Review	
3.	Speed controls	Both	
4.	Sensor calibration checks on any controlling temperature or pressure sensor	Manual	

Test Procedure

Test Procedure	Expected Response	Р	F	Comments	Req'd Retest
----------------	-------------------	---	---	----------	-----------------

Construction Management



University of Missouri-Columbia

PROJECT:

Planning, Design & Construction Campus Facilities 117 General Services Building Columbia, MO 65211-3200

PHONE (573) 882-1133 FAX (573) 882-1175 Date:

Test Procedure	Expected Response	Р	F	Comments	Req'd Retest
Standby check. HOA in Auto position. Unit commanded Off by BAS	Verify by visual inspection that: a) Pump is off.				
HOA in Auto position. Unit commanded On by BAS.	Verify by visual inspection that:a) System maintaining pressure setpoint.b) Pump may be on.				
With units running at low flow condition, open valves to increase flow.	Verify by visual inspection that: a) System maintaining pressure setpoint. b) Record pressure:psig c) Lag pump stages On.				
Record full load running amps for each pump. rated FL amps x srvc factor = (Max amps). Running less than max?	Pump runs within design parameters. Record FLA:A				
With unit running at high flow condition, close valves to decrease flow.	 Verify by visual inspection that: a) System maintaining pressure setpoint. b) Record pressure:psig c) Lag pump stages Off. 				
With unit running at low flow, close all valves until unit stops. Once unit stops, open valve for very low flow.	Verify by visual inspection that: a) Hydrostatic tank maintaining pressure setpoint.				

Construction Management



University of Missouri-Columbia

PROJECT:

Planning, Design & Construction Campus Facilities 117 General Services Building Columbia, MO 65211-3200

PHONE (573) 882-1133 FAX (573) 882-1175 Date:

Test Procedure	Expected Response	Р	F	Comments	Req'd Retest
Verification of safeties and alarms.	 Record setpoints and time delays: a) Low suction pressure alarm (x second delay) b) Low suction pressure shutdown c) Low system pressure alarm (30 second delay) d) High system pressure alarm e) High system pressure shutdown f) Pump failure g) BAS failure contacts 				

Required Monitoring

All points listed below shall be trended by the BAS for the period indicated.


Point	Trend Interval (min.)	Minimum Time Period of Trend	Hard Copy? (Y/N)	ASCII File? (Y/N)
Pressure				
Pump status				
Alarm				

Remarks:

Acceptance Criteria (referenced by function or mode ID)

For the conditions, sequences and modes tested, the fans, integral components and related equipment respond to changing conditions and parameters appropriately as expected, as specified and according to acceptable operating practice.

Comments with Acceptance Criteria:



PROJECT:

Planning, Design & Construction Campus Facilities 117 General Services Building Columbia, MO 65211-3200

PHONE (573) 882-1133 FAX (573) 882-1175 Date:

*F:ll out all form	fields hoforo signing			
Name	fields before signing! Organization	Title	Signature	
	University of Missouri Comn	nissioning Authority	Y	

(Place Digital Locking Stamp Here)