

Planning, Design & Construction
Campus Facilities
117 General Services Building Columbia, MO 65211-3200

PHONE (573) 882-1133 FAX (573) 882-1175 Date:

## Unit Substation Construction Checklist (Main Load Break Disconnect)

Project:								
Date:								
Building:								
Location:								
Submittal / Approval	s							
<b>Submittal.</b> The above equipment and systems integral to them are complete and ready for functional testing. The checklist items are complete and have been checked off <u>only by parties having direct knowledge of the event</u> , as marked below, respective to each responsible contractor. This construction checklist is submitted for approval, subject to an attached list of outstanding items yet to be completed. A Statement of Correction will be submitted upon completion of any outstanding areas. None of the outstanding items preclude safe and reliable functional tests being performed <b>List attached.</b>								
Electrical Contractor		Date	General Contractor	Date				
Construction checklist items are to be completed as part of startup & initial checkout, preparatory to performing test procedures.  • This checklist does not take the place of the manufacturer's recommended checkout and startup procedures or report.								
<ul> <li>If this form is not used for documenting, one of similar rigor shall be used.</li> <li>Contractors assigned responsibility for sections of the checklist shall be responsible to see that checklist items by their subcontractors are completed and checked off.</li> </ul>								
<b>Approvals.</b> This filled-out checklist has been reviewed. Its completion is approved with the exceptions noted below.								
Commissioning A	Authority	Date	Owner's Representative	Date				



Planning, Design & Construction
Campus Facilities
117 General Services Building
Columbia, MO 65211-3200



Planning, Design & Construction
Campus Facilities
117 General Services Building Columbia, MO 65211-3200

Substation Information									
Equipment Tag				Location	1				
System (Circle one)	Po	ower <b>c</b>	<b>r</b> Lighting	208-12	0 <b>or</b>	480-2	277	Normal <b>or</b> Emerge	ency
Manufacturer				Model N	umb	er			
Serial Number				Short Cir	rcuit	Capa	acity		
Volts/Phase Rating				Main Bus	s Am	pera	ge		
Service Area				Fuse Typ					
Comments:									
			Associa	ted Check	dists	<u> </u>			
Transformer			Switchgear				Other		
Comments:									I
Requeste	ed docum	entat	ion submitted		R	ec'd		Comments	
Manufacturer's cut she	eets								
Installation and startu	manual	and pl	an						
O&M manuals									
Factory test results									
Sequences and contro	ol strategi	es							
Warranty Certificate									
Comments:									
			Substation l		Cabin	netry			
			omment if unacc	eptable	Cabin	netry NA		Comment	
Check if Accep Equipment installed per r Equipment installed agre	manufactur	er's ins	omment if unacc structions and spe	eptable ecifications	Cabin	1		Comment	



## **Construction Management**

University of Missouri-Columbia

**Project:** 

Planning, Design & Construction
Campus Facilities
117 General Services Building Columbia, MO 65211-3200

Verify mounting, location and clearances are per plans and specifications							
Inspect for physical, electrical and mechanical condition of equipment and cabinet - no damage evident							
Inspect panels and doors for proper fit and alignment							
Equipment labels permanently affixed							
Panel is clean and clear of dust or dirt							
Verify the application of manufacturer recommended torque values applied to bolted connections							
Verify correct circuit breaker sizes and types per the specifications and manufacturer's drawings							
Seismic anchoring installed and functional where applicable (non-short circuiting)							
Verify that all manufacturer control wiring between shipping splits is properly connected per manufacturer's drawings and specifications							
Inspect insulators, barriers and shields for damage or contamination							
Verify that ground bus is properly bonded to enclosure, enclosure is grounded and resistance to ground meets grounding specifications							
Neutral bus isolated from cabinet							
Verify three or four wire configuration							
Metering transformer nameplate matches specified and approved transformer							
Transformer installed per manufacturer's instruction, plans and specifications							
Inspect metering transformer cables and connections for defects or physical damage							
Verify metering transformer connections are correct per the single line							
Verify all grounding and shorting connections for the metering transformer are in place							
Verify correct fusing for the metering transformer primary and secondary							
Verify the metering transformer taps are in accordance with the manufacturer's nameplate and specifications							
Verify the vents and air inlets are free and unobstructed. Clean air filters installed (if required)							
Megger test of bus – phase to phase and phase to ground. Test voltage per manufacturer's recommendations							
Hi-potential test of bus – phase to phase and phase to ground. Test voltage per manufacturer's recommendations							
Operational Checks							



Planning, Design & Construction
Campus Facilities
117 General Services Building Columbia, MO 65211-3200

Check if Acceptable; Provide comment if unacceptable NA Comment							t	
Specified sequences of operation and operating schedules have been provided with all variations documented								
Specified point-to-point checks have been completed and documentation record submitted for this system								
Verify all incoming cables are terminated and "ABC" phasing is correct. Terminations are torqued, checked, stress cones are properly grounded and exposed energized surfaces are insulated								
Sensor and Actuator	Calibration							
All field-installed sensors and gages, and all actuators (dampers and valves) on this piece of equipment shall be calibrated in accordance with Specification Section 01810. All test instruments shall have had a certified calibration within the last 12 months: <b>Y/N</b> Sensors installed <i>in</i> the unit at the factory with calibration certification provided need not be field calibrated.							he last 12	
Sensor or Actuator Tag & Location	Location OK	1 <sup>st</sup> Gage or BAS Value	Instrument Measured Value			Final Gage or BAS Value	Pass Y/N	
Comments:								



Planning, Design & Construction
Campus Facilities
117 General Services Building Columbia, MO 65211-3200

*Fill out all	form fields before signing!		
<u>Name</u>	Organization	Title	Signature
<u> </u>	University of Missouri Comm	nissioning Authority	
			(Place Digital Locking Stamp Here)